

Federal Communications Commission Washington, D.C. 20554 <p style="text-align: center;">FCC 387</p>	Approved by OMB 3060-1105 (January 2008) FOR FCC USE ONLY
<p>DTV TRANSITION STATUS REPORT</p> <p>PLEASE READ INSTRUCTIONS BEFORE COMPLETING THIS FORM</p>	FOR COMMISSION USE ONLY FILE NO. BDTRET - 20080214ADO

NOTE: This Form must be filed by all full-power broadcast television stations (licensees and permittees) no later than February 19, 2008. Each Licensee/Permittee is responsible for the continuing accuracy and completeness of the information furnished in this Form. Each Licensee/Permittee must update this Form, as necessary, until such Licensee/Permittee reports the completion of its transition (i.e., that it has begun operating its full, authorized facility as defined in the post-transition DTV Table, 47 C.F.R. 73.622(i), and accompanying Appendix B).

SECTION I - GENERAL INFORMATION

Licensee/Permittee Information			
1.	Legal Name of the Licensee/Permittee NORTHERN CALIFORNIA EDUCATIONAL TELEVISION ASSOCIATION, INC.		
	Mailing Address 603 NORTH MARKET STREET		
	City REDDING	State or Country (if foreign address) CA	ZIP Code 96003 -
	Telephone Number (include area code) 5302435493	E-Mail Address (if available) MTISDEL@KIXE.ORG	
Contact Information (if different from licensee/permittee)			
2.	MALCOLM G. STEVENSON		
	Mailing Address 1233 20TH STREET, N.W. SUITE 610		
	City WASHINGTON	State or Country (if foreign address) DC	ZIP Code 20036 - 7322
	Telephone Number (include area code) 2028331700	E-Mail Address (if available) STEVENSON@SWMLAW.COM	
Station / Facility Information			
3.	FCC Registration Number 0001543727		
	Call Sign KIXE-TV	Facility ID Number 47285	
	Community of License: City REDDING	State CA	
	Network Affiliation (if applicable) PBS	Satellite? <input type="radio"/> Yes <input checked="" type="radio"/> No	
Purpose of Form:			
4.	a. <input checked="" type="radio"/> Status Report b. <input type="radio"/> Update - c. <input type="radio"/> Amendment		
	If an amendment, submit as an Exhibit a listing by Section and Question Number the		[Exhibit 1]

portions of the pending application that are being revised.

SECTION II - CURRENT STATUS

1.	Currently Assigned Channels:	
	a. NTSC Channel:	9
	b. Post-Transition DTV Channel:	9
	c. Pre-Transition DTV Channel (if different from Post-Transition channel.)	18
2.	Relevant FCC File No. for Post-Transition Authorization, if on file with Commission (or indicate "Not Yet Filed"):	
	FCC File No.	<input checked="" type="checkbox"/> Not Yet Filed
3.	Current Construction Deadline:	02/17/2009

SECTION III - POST-TRANSITION FACILITY (Complete all items unless otherwise indicated.)

1.	Operational Status:	
	Is the Licensee/Permittee now operating its fully authorized final, DTV (post-transition) facility?	
	<input type="radio"/> Yes <input checked="" type="radio"/> No (If YES, go to Section V; If NO, go to Item 2.)	
2.	If Item 1 is NO (i.e., not fully operational), then indicate operational status of final, DTV (post-transition) facility and indicate date Licensee/Permittee expects to begin full, authorized post-transition operations: (check one)	
	<input type="radio"/> (i) Licensee/Permittee is operating its post-transition facility pursuant to program test authority; see 47 C.F.R. § 73.1620(a). If checked, indicate date Licensee/Permittee expects to file its license to cover (FCC Form 302) application.	Expected Operational Date: 02/17/2009 (mm/dd/yyyy)
	<input type="radio"/> (ii) Licensee/Permittee is operating its post-transition facility pursuant to special temporary authority (STA) or at a reduced facility. If checked, indicate power level and percentage of analog population covered by reduced facility.	Power Level kW Population: %
	<input checked="" type="radio"/> (iii) Licensee/Permittee is not operating its post-transition facility.	
3.	Construction Status:	
	Has the Licensee/Permittee completed construction of its final, DTV (post-transition) facility?	
	<input type="radio"/> Yes <input checked="" type="radio"/> No (If YES, skip Items 4-5 and go to Item 6(a); If NO, go to Item 4.)	
4.	If Item 3 is NO (i.e., not fully constructed), then indicate construction status of final, DTV (post-transition) facility and indicate date Licensee/Permittee expects to complete construction: (check all that apply)	
	<input type="checkbox"/> (i) Licensee/Permittee has not begun construction of its post-transition facility.	Expected Construction Date: 08/22/2008 (mm/dd/yyyy)
	<input checked="" type="checkbox"/> (ii) Licensee/Permittee is now constructing its post-transition facility.	
	<input type="checkbox"/> (iii) Licensee/Permittee has constructed a reduced post-transition facility and additional construction is needed to complete Licensee/Permittee's fully authorized facility.	
5.	Construction Permit Status:	
	Does the Licensee/Permittee hold a license or construction permit for its final, DTV (post-transition) facility?	
	<input type="radio"/> Yes <input checked="" type="radio"/> No (If YES, go to Item 6(a); If NO, skip Item 6(a) and go to Item 6(b).)	
6.	a. Does the Licensee/Permittee need to modify its license or construction permit in order to match the post-transition	

facilities defined for the Licensee/Permittee in the new DTV Table of Allotments, 47 C.F.R. § 73.622(i), as adopted in the Seventh Report and Order in MB Docket No. 87-268?

Yes No (If YES, go to 6(b); If NO, skip Item 6(b) and go to Section IV.)

b. Has the Licensee/Permittee filed an application for a new or modified construction permit for its final, DTV (post-transition) facility? (If YES, indicate relevant FCC File No. and date filed; If NO, indicate date Licensee/Permittee expects to file such application.) (NOTE: To qualify for expedited processing, the Licensee/Permittee must file its application within 45 days of the effective date of the Report and Order in the Third DTV Periodic Review proceeding, MB Docket No. 07-91, as well as meet other criteria established in that proceeding.)

Yes FCC File No.- Filing Date: (mm/dd/yyyy)

No Expected Filing Date:03/17/2008 (mm/dd/yyyy)

SECTION IV -- ADDITIONAL STEPS NEEDED TO COMPLETE CONSTRUCTION (For Licensees/Permittees that are not fully constructed or operational.)

At present, Licensee/Permittee has the following needs that must be addressed before it can fully construct and/or operate its final, DTV (post-transition) facility: (check all that apply and for all checked responses, describe issue and estimate date of resolution. If necessary, provide an explanation or attach an Exhibit).	[Exhibit 2]
--	-------------

- (1) Licensee/Permittee needs to obtain FCC action on a pending application. (If checked, indicate date filed and relevant FCC File No.)
 FCC File No. - _____ Date filed: (mm/dd/yyyy)
- (2) Licensee/Permittee needs to obtain international government clearance for its post-transition facility.
- (3) Licensee/Permittee needs to obtain FAA approval for its post-transition facility.
- (4) Licensee/Permittee needs to obtain state or local governmental approval (e.g., zoning) for its post-transition facility.
- (5) Licensee/Permittee needs to obtain, adjust and/or install equipment for its post-transition facility. (If checked, specify need below and indicate when equipment was ordered and expected delivery date.)
 - (1) New antenna.
 - (2) Adjust or install antenna (except for side-mount issue).
 - (3) Switch side-mounted DTV antenna with top-mounted analog antenna.
 - (4) New transmitter.
 - (5) Adjust or install transmitter.
 - (6) General installation of equipment requiring hiring of a tower crew.
 - (7) Other equipment needs. (If checked, specify.)
- (6) Licensee/Permittee needs to change its tower location or construct a new tower.
- (7) Licensee/Permittee needs to coordinate its transition with other broadcast stations. (If checked, specify Call Signs of those other stations.)
- (8) Licensee/Permittee has other needs that must be addressed before it can fully construct and operate its post-transition facility. (If checked, explain.)

SECTION V -- ANALOG SERVICE

Status of Analog Service. (Check one.) If necessary, provide an explanation or attach an Exhibit. Note: Full-power television broadcast stations must cease broadcasting in analog as of the transition date (i.e., February 17, 2009), as required by statute; see 47 U.S.C. § 309(j)(14).	[Exhibit 3]
---	-------------

- (1) Licensee/Permittee will continue to provide full, authorized analog service until the transition date.
- (2) Licensee/Permittee has obtained FCC approval to reduce its analog service prior to the transition date. If checked, indicate relevant FCC File No., date reduced service will begin, power level and percentage of population covered by Licensee/Permittee's analog service.
- (3) Licensee/Permittee has obtained FCC approval to terminate its analog service prior to the transition date. If checked, indicate relevant FCC File No. and date service will cease.
- (4) Licensee/Permittee has filed an application with the FCC requesting approval to reduce its analog service prior to the transition date. If checked, indicate relevant FCC File No., proposed date reduced service would begin, proposed power level and percentage of population that would be covered by Licensee/Permittee's proposed reduced analog service.
- (5) Licensee/Permittee has filed an application with the FCC requesting approval to terminate its analog service prior to

the transition date. If checked, indicate relevant FCC File No. and proposed date service will cease.

Licensee/Permittee must describe in detail its plans for ceasing analog broadcasting by the February 17, 2009 transition date and for completing construction of its post-transition facility by the deadline. For example, plan must include a detailed time line of the Licensee/Permittee's plans to complete construction and any necessary testing of the Licensee/Permittee's full, authorized post-transition facility.	[Exhibit 4]
--	-------------

SECTION VII -- ANTI-DRUG ABUSE ACT CERTIFICATION

Filer certifies that neither it nor any party to the form is subject to denial of federal benefits pursuant to Section 5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. Section 862.	<input checked="" type="radio"/> Yes <input type="radio"/> No
--	---

SECTION VIII -- CERTIFICATION

I certify that the statements in this application are true, complete, and correct to the best of my knowledge and belief, and are made in good faith. I acknowledge that all certifications and attached Exhibits are considered material representations. I hereby waive any claim to the use of any particular frequency as against the regulatory power of the United States because of the previous use of the same, whether by license or otherwise, and request an authorization in accordance with this application. (See Section 304 of the Communications Act of 1934, as amended.)

Typed or Printed Name of Person Signing MYRON TISDEL	Typed or Printed Title of Person Signing PRESIDENT & GENERAL MANAGER
Signature	Date 02/14/2008

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1)), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503).

Exhibits

Exhibit 2

Description: ADDITIONAL STEPS NEEDED TO COMPLETE CONSTRUCTION

THE PERMITTEE WILL BE USING ITS CURRENT ANALOG CHANNEL FOR ITS POST-TRANSITION DTV CHANNEL. THE PERMITTEE IN MAY 2007 ORDERED AND PURCHASED THE KEY EQUIPMENT (EXCITER, MASK FILTER AND ANCILLARY ITEMS) FOR IMPLEMENTING POST-TRANSITION FACILITIES. IT PLANS TO TAKE DELIVERY AND INSTALL NECESSARY EQUIPMENT ON OR ABOUT AUGUST 18, 2008 AND TO TERMINATE ANALOG OPERATIONS ON OR ABOUT AUGUST 22, 2008. IN THIS REGARD WEATHER CONDITIONS PREVENT ACCESS TO THE TRANSMITTER SITE DURING MUCH OF THE YEAR, NECESSITATING THIS CONSTRUCTION/ANALOG TERMINATION SCHEDULE.

Attachment 2

Exhibit 3

Description: ANALOG SERVICE

THE PERMITTEE WILL BE USING ITS CURRENT ANALOG CHANNEL FOR ITS POST-TRANSITION DTV CHANNEL. AS NOTED IN EXHIBIT 2, THE PERMITTEE PLANS TO TAKE DELIVERY AND INSTALL NECESSARY EQUIPMENT FOR POST-TRANSITION DTV OPERATION ON OR ABOUT AUGUST 18, 2008 AND TO TERMINATE ANALOG OPERATIONS ON OR ABOUT AUGUST 22, 2008. IN THIS REGARD WEATHER CONDITIONS PREVENT ACCESS TO THE TRANSMITTER SITE DURING MUCH OF THE YEAR,

NECESSITATING THIS CONSTRUCTION/ANALOG TERMINATION SCHEDULE. THE PERMITTEE EXPECTS TO FILE A REQUEST FOR AUTHORITY TO TERMINATE ANALOG OPERATION DURING THE SPRING OF 2008.

Attachment 3

Exhibit 4

Description: DTV TRANSITION PLAN

THE PERMITTEE WILL BE USING ITS CURRENT ANALOG CHANNEL FOR ITS POST-TRANSITION DTV CHANNEL. AS NOTED IN EXHIBITS 2 AND 3, THE PERMITTEE PLANS TO TAKE DELIVERY AND INSTALL NECESSARY EQUIPMENT FOR POST-TRANSITION DTV OPERATION ON OR ABOUT AUGUST 18, 2008, TO DO NECESSARY TESTING AT THAT TIME AND TO TERMINATE ANALOG OPERATIONS ON OR ABOUT AUGUST 22, 2008. IN THIS REGARD WEATHER CONDITIONS PREVENT ACCESS TO THE TRANSMITTER SITE DURING MUCH OF THE YEAR, NECESSITATING THIS CONSTRUCTION/ANALOG TERMINATION SCHEDULE. THE PERMITTEE EXPECTS TO FILE A REQUEST FOR AUTHORITY TO TERMINATE ANALOG OPERATION DURING THE SPRING OF 2008.

Attachment 4

Federal Communications Commission

FCC MB - CDBS Electronic Filing
Account number: 734379

Description: KIXE DTV TRANSITION STATUS REPORT
Application Reference Number: 20080214ADO
Successfully filed at Feb 14 2008 1:28PM

Based on the information supplied, no fee is required.

[Menu](#)

[Logout](#)